

HOLY SPIRIT SCHOOL BOARD
Building and Grounds Committee
2009-2010 Goals

Action Item	Targeted Completion Date	Responsible	Status	Comments
Outside lighting for the new Library.	9/30/09	Rob	G	Complete
Paint Office	9/1/09	Rob	G	Complete
PG & E Energy Audit	12/15/09	Rob	G	Complete
Remove Office Wall	TBD	Rob	G	Looking to be completed by Volunteers.
Paint outside Benches	6/1/10	Rob	G	Painting will be done if the Principal Hires a new Janitor.
One Third of the Class rooms	8/31/10	Rob	G	Painting will be done if the Principal Hires a new Janitor.
New Windows All Classrooms	TBD	Rob	G	Only if Grant is Successful. Already T.O. (Turned Over) to Grant Comm. Received 5k Grant. TBD what we'll do with that small percentage.
Prayer Garden	TBD	Rob	G	Ground breaking for Prayer Garden Started, and request for donations from parish sent out in March.
Expansion of Preschool.	TBD	Principal, Preschool Director, Committee	G	Project on hold.
Replace Exit Signs	8/31/10	Rob	G	Exit Signs to be replaced to save up to 50 watts a sign.
* Indicates New Goal Addition				

Status Key:

G = Work Completed, Scheduled, or Turned Over to another committee

Y = Needs Work

R = Behind Schedule